

Custer Gallatin National Forests  
5 Year Program of Work

FY	Project Information							FY 2014				FY 2015				FY 2016				FY 2017				FY 2018					
	Project	NEPA Type/Imp	Team Ldr/Proj Contact	Unit	Target - Wtrshd. Restorati on (Ac.)	Target - Vol. Sold (CCF)	Target - Stream Restored/ Enhanced (Miles)	Target - Roads decom. (miles)	Project Priority	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q
14	2014							1																					
14	BMW	EIS	T. Seth	Bozeman				1	Litigation	Litigation	Litigation	Litigation	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.						
14	East Boulder Fuels Reduction	EA	B. Ping	Yellowstone				2	Litigation	Litigation	Litigation	Litigation	Imp.	Imp.	Imp.	Imp.													
14	Lonesome Wood Vegetation Management 2	EIS	T. Seth	Hebgen Lake				3	Litigation	Litigation	Litigation	Litigation	Imp.																
14	Minerals Stillwater Mine		P.Pierson	Beartooth				3																					
14	Millie Road Side Fire Salvage	CE	T. Seth	Bozeman				4	Litigation	Litigation	Litigation	Litigation																	
14	Blitz Ridge II Drill	DM/CE	D. Siefert	Beartooth				6			DM																		
14	South Bridger Interface	EA	A. Waring	Bozeman				7			Object	DN																	
14	GRLA Vegetation & Nicholes Creek Projects	EIS	A. Waring	Beartooth				8	Analysis	Analysis	Object	ROD			Imp.	Imp.	Imp.	Imp.	Imp.	Imp.									
14	Sweet Grass Resiliency & Restoration	EA	A. Sites/A. Kelher	Yellowstone				9	Analysis	Analysis	Comment EA	Object	DN			Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.
14	Range NEPA - Burnt Fork, Hogan Creek On/Off, Rock Crk, Sage Crk, & Proposed Red Butte Allotments Rangeland Project	EA	T. Jones	Beartooth				10	Analysis	Analysis	Analysis	Object	DN																
14	Pryor Mountain Road Access	EA	A. Waring	Beartooth				11					DM																
14	Sage Grouse Section 18 for Existing decisions & potential Amendment	18.1/ EIS	M.Slacks	Custer				12			Dropped																		
14	Remove or Replace Outdated Management Direction (Clean Up)	EA	S. Christiansen	Gallatin				13				Object	DN																
14	Programmatic Aspen	CE	C. Frost	Bozeman				14	Analysis		DM	Imp.																	
14	East Short Pines	EA	T. Cordell	Sioux				15				Scope		Analysis	Analysis	Object/ DN				Imp.									
14	2014 Slim Buttes AML Safety Closure Project	DM/CE	T. Cordell	Sioux				tier 2			Scope	DM																	
14	Ashland Rapid Assessment	NFMA	J. DiBenedetto	Ashland				tier 2			NFMA																		
14	Eastside Forests & Region 1 Big Game Consistency Protocol	NFMA	Forest Planners & WL Bios. Jim Barber et al.	CUS & GAL				tier 2																					
14	FS Monitoring National BMPs	Monitor	S. Barndt	CUS & GAL				tier 2			Monitor	Imp.																	
14	Gallatin 5 Yr. Travel Plan Review	Undet.	K. Schlenker	Gallatin				tier 2			Review Complete			Scope?															
14	Main Fork Rock Creek Road Mtc. & Watershed Improvement Project	CE	A. Waring	Beartooth				tier 2			DM																		
14	Northwestern Energy Buffalo Mtn.	CE	F. Cifala	Gardiner				tier 2			DM	Imp.	Imp.																
14	West Deer Road Access	EA	B.Ping	Yellowstone				tier 2			Object/ DN	Imp.	Imp.																
14	Red Lodge LEX	EA	T. Parrie	Beartooth				tier 2																					
14	16 Mile Creek Trout Restoration	CE	B. Roberts	Bozeman				tier 3			DM																		
14	2014 GNF Recreation Permits		District work.	District work.				tier 3																					
14	Ashland Small Vegetation Project	DM/CE		Ashland				tier 3																					
14	Aspen Enhancement Program	Imp.	B. Pittman	Beartooth				tier 3	Imp.	Imp.	Imp.	Imp.																	
14	Cabin Creek Buck Ridge Rx Fire	CE						tier 3			DM																		
14	Gallatin Renewals/ Expiring SUP in FY 2014	CE	F. Cifala	Gallatin				tier 3																					
14	National Visitor Use Monitoring	Imp.	K. Schlenker	Gallatin				tier 3	Imp.	Imp.	Imp.	Imp.																	
14	Northwestern Energy Jackrabbit	Imp.	T.Seth					tier 3	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.	Imp.													
14	Minerals Riley Pass CERCLA	CERCLA	D. Seifert	Sioux	N/A			tier 3	CERCLA	CERCLA	CERCLA	CERCLA																	
14	Forest Road 166B Easement	No NEPA needed	L. Stoeffler	Bozeman				tier 3	Imp.	Imp.	Imp.	Imp.																	
14	Suce Creek Aspen Project	Imp.	R. Feigley	Yellowstone				tier 3				Imp.	Imp.																
14	Cherry/Spanish Fuels and Wildlife	EA	F. Jones	Bozeman					NFMA					Scope															
14	Main Boulder & BT Canyon Helicopter	Sec. 18	A. Sites	Yellowstone							Complete	Imp.																	
14	Smith Creek Fuels Reduction	NA	A. Sites	Yellowstone									Contracting	Imp.		Imp.													
14	Peach Creek Rx Fire	Undet.		Ashland					Scope	Analysis		DM													Imp.				
15	2015																												
15	Range NEPA - Gold, Liscom Butte FY15	EA	S. Studiner	Ashland				tier 2	Field Work			Field Work	Analysis		Object	DN													
15	North Hebgen Landscape Mgmt Project	EIS	T. Seth	Hebgen Lake				tier 2			Field Work	Field Work		Scope		Analysis	Object	DN		Imp.	Imp.	Imp.	Imp.						
15	Aspen Enhancement (Phase 1)	CE	B. Dixon	Bozeman									Analysis			DM	Imp.												
15	Buck Ridge-Yellow Mules WBP	EA	T. Seth	Bozeman					NFMA	NFMA	NFMA	Complete	Scope	Analysis			DM		Imp.	Imp.	Imp.	Imp.	Imp.	Imp.					
15	Buffalo Fork Fisheries												Field Work			Field Work													
15	Cooke City WUI and Health	EA	A. Sites/D. Thornburgh/R. Hecker	Gardiner					Field Work				Field Work		Scope	Field Work	Analysis	Comment EA	Object	DN	Imp.								
15	Dry Creek/Pole Gulch Aspen	CE	R. Feigley	Yellowstone									Scope		Analysis		DM			Imp.	Imp.	Imp.	Imp.	Imp.					
15	East Paradise Assessment 2	NFMA	Need Assigned Project Lead	Gallatin									NFMA	NFMA	NFMA	Complete													
15	Minerals EZ Minerals Plan of Operations		R. Grosvenor	Yellowstone				tier 3					Scope	Analysis	DM	Imp.													
15	Gallatin River East	NFMA	T. Seth	Bozeman					Complete																				
15	Gardiner Basin Rangeland and Habitat Restoration Model	NA	R. Hecker	Gardiner									Develop Proposal		Imp.	Imp.	Imp.			Imp.	Imp.								
15	Green Mountain Fuels Reduction	CE	A. Sites	Yellowstone																									
15	Interagency Bison Mngt. Plan - State Process	NA	S. Barndt	Gallatin									Review/Coord.																

Custer Gallatin National Forests  
5 Year Program of Work

FY	Project Information									FY 2014				FY 2015				FY 2016				FY 2017				FY 2018				
	Project	NEPA Type/Imp	Team Ldr/Proj Contact	Unit	Target - Wtrshd. Restorati on (Ac.)	Target - Vol. Sold (CCF)	Target - Stream Restored/ Enhanced (Miles)	Target - Roads decem. (miles)	Project Priority	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	
15	Long Mountain Rx	N/A	A. Sites	Yellowstone																										
15	Main Boulder Federal Hwy	N/A	L. Oswald	Yellowstone																										
15	Minerals Benbow Exploration Portal PoOPS	EA	A. Waring	Beartooth																										
15	Minerals Riley Pass CERCLA		D. Seifert	Sioux																										
15	Miminagish Organization Camp	CE	J. Ruchman	Yellowstone																										
15	North Bridgers Salvage/Firewood (Loggers, Carol Cr., Flathead Pass.)	CE	Need Assigned Project Lead	Bozeman																										
15	Outfitter & Guide 5 Year Review																													
15	OTO		R. Hecker	Gardiner																										
15	Park Electric BT Canyon and E Fork Mill Creek	CE	F. Cifala	Yellowstone																										
15	Pine Creek/Snowbank Veg. Phase III		Need Assigned Project Lead	Yellowstone																										
15	Range NEPA - East Paradise (Elbow, Suce Cr, Pine Cr, 6-Mi N, 6-Mi S) FY15	EA	A. Kelher	Yellowstone																										
15	Range NEPA - Road Draw, Cedar Canyon FY15	18.1	B. Buchanan	Sioux																										
15	Recreation Permit Small NEPA	CE	G. Plovonic	Yellowstone/Gardiner																										
15	Riparian habitat Improvements	CE	Need Assigned Project Lead	Gallatin																										
15	Shields Fish Barrier	CE	C. Sestrich	Yellowstone																										
15	Shields River Road to County		A. Sienkiewicz	Yellowstone																										
15	Shooting Star LEX	EA	R. Hecker	Gardiner																										
15	Six Mile Aspen	CE	R. Feigley	Gallatin																										
15	Slim Buttes	NFMA	A. Waring	Sioux																										
15	Soda Butte Creek Piscicide	MEPA	C. Sestrich	Gardiner																										
16	2016																													
16	Minerals Iron Creek Drill PoOPs		D. Siefert	Beartooth																										
16	Minerals Riley Pass CERCLA		D. Siefert	Sioux																										
16	Minerals Unspecified APD/SUPO	EA	Undetermined	Sioux																										
16	Minerals Unspecified CERCLA Action	N/A	Undetermined	Sioux																										
16	Range NEPA - Little Rocky, E Fishtail, W Fishtail FY16	EA	T. Jones	Beartooth																										
16	Range NEPA - N and S Cinnamon (NEPA Schedule shows FY14 for 18.1 Review or DN) FY16	EA	S. Lamont	Hebgen Lake																										
16	Redlodge Ski Hill Fuels Reduction (Health & Safety)	CE	J. Stockwell	Beartooth																										
16	Range NEPA - South Crazy Range	EA	A. Kelher	Yellowstone																										
16	South Plateau / Cream Creek	NFMA	T. Seth/ C. Frost	Hebgen Lake																										
16	South Crazy LEX	EA	L. Oswald	Yellowstone																										
17	2017																													
17	Bear/Crevice/Palmer	EA	R. Hecker	Gardiner																										
17	East Side Crazy Assessment	NFMA	Need status update	Gallatin																										
17	East Side Crazy Fuels	EA	Need Assigned Project Lead	Gallatin																										
17	Minerals Riley Pass CERCLA		Undetermined	Sioux																										
17	Minerals Unspecified APD/SUPO	EA	Undetermined	Sioux																										
17	Minerals Unspecified Plan of Ops	CE	D. Siefert	Beartooth																										
17	Minerals Unspecified CERCLA Action	N/A	Undetermined	Sioux																										
17	Range NEPA - Anderson-Diamond Butte, N Lyon, S Lyon FY17	EA	S. Studiner	Ashland																										
17	Range NEPA - Sage Cr FY17	EA	S. Lamont	Hebgen Lake																										
17	Sioux (Ekalaka Hills) Project		A. Waring	Sioux																										
17	South Rock/Big Creek Fuels	EA	A. Sites/G. Juvan	Yellowstone																										
18	2018																													
18	Range NEPA - Livingston-Mill Cr; Gardiner- Horse Cr, Mill Cr, Section 22 FY18	EA or 18.1	A. Kelher	Yellowstone & Gardiner																										
18	East Paradise Assessment 1	NFMA	B. Ping	Yellowstone																										
18	Minerals Beartooth District AML Safety Reclamation	CE	D. Siefert	Beartooth																										
18	Minerals Riley Pass CERCLA		Undetermined	Sioux																										
18	Minerals Unspecified Plan of Ops	CE	D. Siefert	Beartooth																										
18	Minerals Unspecified CERCLA Action	N/A	D. Siefert	Sioux																										
18	Range NEPA - Bear Canyon, Goose Cr FY18	EA	S. Lamont	Bozeman																										
18	Range NEPA - Pass Cr, Red Knowl North FY18	EA or 18.1	S. Lamont	Bozeman																										
18	Rendezvous II Rec./Fuels Project	CE	Need Assigned Project Lead	Gallatin																										

Custer Gallatin National Forests  
5 Year Program of Work

Project Information										FY 2014				FY 2015				FY 2016				FY 2017				FY 2018			
FY	Project	NEPA Type/Imp	Team Ldr/Proj Contact	Unit	Target - Wtrshd. Restorati on (Ac.)	Target - Vol. Sold (CCF)	target - Stream Restored/ Enhanced (Miles)	Target - Roads decom. (miles)	Project Priority	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q

Project Information						
Project (organized alphabetically)	NEPA Type/Imp	Status	Team Ldr/Proj Contact	Unit	Funded in WP	PWP Priority
Abandoned Mine lands physical safety closures 2012	CE/IMP	Project NEPA Completed	R. Grosvenor	Gardiner	N/A	Completed
Altman Private Road	CE	Legal N/C/A 4/18/2012. Project Completed	F. Cifala	Bozeman	N/A	Completed
Ashland Tree Planting CE (PP and Hardwoods)	CE	Two Decision Memos completed. Ppine signed 3/8/13 and deciduous signed 4/9/13.	M. Slacks	Ashland	Yes	1
Backcountry Hut Outfitter & Guide SUP	CE	Project NEPA Completed	N/A	Gardiner	N/A	Completed
Balcombe Stephens Private Rd & Septic System	CE	Project NEPA Completed	F. Cifala	Gardiner	N/A	Completed
Beartooth (Benbow, East Rosebud, Pryors) Project	NFMA	Project NEPA Completed	A. Waring	Beartooth	N/A	3
Beatty Gulch Restoration	CE	Project NEPA Completed. Water right related.	T. Keck	Gardiner	N/A	Completed
Beaver Creek Landscape Management Project	EIS	District Court vacated its decision and award attorneys fees.	A. Waring	Ashland	Yes	1
Brewster Gulch	Sec. 18	Decision has been signed	P. Davis	Ashland	Yes	1

Project Information						
Project (organized alphabetically)	NEPA Type/Imp	Status	Team Ldr/Proj Contact	Unit	Funded in WP	PWP Priority
<b>Bridger Forest Health (Small Portion Inside Ski Area)</b>	Imp.	Ongoing Implementation Work in Ski Area. No New Project Planned at this time.	S. Lamont / N. Motzkco	Bozeman	No	N/A
<b>Bridger Ridge Communication Site - Lease Reissuance</b>	CE	done	F. Cifala	Bozeman	No	tier 3
<b>Bruce &amp; Debbie Bateson Private Rd.</b>	CE	<b>Project NEPA Completed</b>	F. Cifala	Gardiner	N/A	<b>Completed</b>
<b>Brumfield Private Road</b>	CE	<b>Project NEPA Completed</b>	F. Cifala	Yellowstone	N/A	<b>Completed</b>
<b>Cabin Creek Fish Barrier</b>	DM/CE	DONE	B. Roberts	Hebgen Lake	Yes	tier 3
<b>Dugan Hazard Tree Abatement</b>	Imp	Project NEPA Complete	B.Cordell/ M. Slacks/ T. Cordell	Sioux	Yes	1
<b>Eagle Ridge Ranch Convenience Enclosure</b>	CE	<b>Project NEPA Completed. Estimate scoping start 10/2012 &amp; decision 10/2012</b>	F. Cifala	Gallatin	N/A	<b>Completed</b>
<b>East Boulder Minerals</b>		DONE				<b>Completed</b>
<b>East Home Creek Rangeland Project</b>	Sec, 18	Project review completed	M. Dawson	Ashland	No	1
<b>Eleanor Clark Private Road</b>	CE	<b>Project Completed. Legal notice 4/18/2012</b>	F. Cifala	Yellowstone	N/A	<b>Completed</b>

Project Information						
Project (organized alphabetically)	NEPA Type/Imp	Status	Team Ldr/Proj Contact	Unit	Funded in WP	PWP Priority
Gardiner Basin Assessment	NFMA	Project NEPA Completed	N/A	Gardiner	N/A	Completed
Gerald Bateson Private Rd.	CE	Project NEPA Completed. Legal notice 4/18/2012	F. Cifala	Gardiner	N/A	Completed
Greenough Lake Campground Improvement Project	CE	Project Completed. DM signed 3/5/2013	J. Gildehaus	Beartooth	Yes	A1
Horseman Flat Fuels	Imp.	DONE. Into contracting.	D. Grimes	Beartooth	Yes	tier 3
Ken Mack Water & Telephone Corp. Water Transmission SUP	CE	Project NEPA Completed. Legal notice 4/18/2012	F. Cifala	Bozeman	N/A	Completed
Meyers Septic System	CE	Project NEPA Completed. Legal notice 4/18/2012	F. Cifala	Gardiner	N/A	Completed
Montana Cooperative Fishery Research Unit, Montana State University Pit Tag Reader, SUP	CE	Project Completed. Estimated scoping 6/2012 & estimated decision 6/2012	N/A	Gallatin	N/A	Completed
Pallisades Construction/ Reconstruction Trail	CE	Project NEPA Completed. DM published/signed 1/24/13	A. Woods	Beartooth	No	2
Pine Creek Campground Hazard Trees	CE	Project NEPA Completed	W. Urie/ D.Thornburgh	Yellowstone	N/A	Completed
Pine Creek Fish Habitat Enhancement and Access Improvement	CE	Project NEPA Completed. Estimated scoping 6/2012 & decision 6/2012	C. Sestrich	Yellowstone	N/A	Completed

Project Information						
Project (organized alphabetically)	NEPA Type/Imp	Status	Team Ldr/Proj Contact	Unit	Funded in WP	PWP Priority
Pine Creek Land Exchange	EA	NEPA completed. Awaiting final title opinion	G. Howard	Gardiner	Yes	A1
Range NEPA - N Bonniwell, SW Bonniwell, Schleicht FY13-14	18.1	Done	B. Buchanan	Sioux	No	
Range NEPA - South Fork and Watkins; 18.1 Sheep Mile, Storm Castle Cr FY13-14	EA	Done	S. Lamont	Hebgen Lake	Yes	
Rendezvous Trail Forest Thinning Rec./Fuels Project	CE	Done	S. Lamont	Hebgen Lake	Yes	tier 3
Shooting Star Ranch Water Line	CE	<b>Project NEPA Completed. Legal notice 4/18/2012.</b>	F. Cifala	Gardiner	N/A	<b>Completed</b>
Slip and Slide Creek Headcut Stabilization	CE	<b>Project NEPA Completed. Decision expected 6/2012</b>	C. Sestrich	Gardiner	N/A	<b>Completed</b>
Templed Hills Organization Camp Amendment	CE	<b>Project NEPA Completed Estimated scoping 4/2012 &amp; decision 6/2012</b>	N/A	Gallatin	N/A	<b>Completed</b>
Weismann Water Transmission Line	CE	<b>Project NEPA Completed. Legal notice 4/18/2012.</b>	F. Cifala	Yellowstone	N/A	<b>Completed</b>
Whitetail Cabin & Holiday CG Hazard Tree Project	Imp.	NEPA complete	M. Slacks	Ashland	Yes	1

<b>Project Information</b>						
<b>Project (organized alphabetically)</b>	<b>NEPA Type/Imp</b>	<b>Status</b>	<b>Team Ldr/Proj Contact</b>	<b>Unit</b>	<b>Funded in WP</b>	<b>PWP Priority</b>
<b>William Schneider Private Road</b>	CE	<b>Project NEPA Completed. Legal notice 4/18/2012.</b>	F. Cifala	Gardiner	N/A	<b>Completed</b>
<b>Yellowstone Cutthroat Trout Restoration in the Upper Boulder River Watershed</b>	EA	<b>Project NEPA Completed.</b>	B. Roberts	Yellowstone	N/A	<b>Completed</b>



Project Information							FY 2013				FY 2014			
Project Name	NEPA Type/Imp	Status	Team Ldr/Proj Contact	Unit	Funded in WP	PWP Priority	1st Q	2nd Q	3rd Q	4th Q	1st Q	2nd Q	3rd Q	4th Q
EXAMPLE Mile Creek Trout Restoration	16 CE	Scoping complete. Awaiting a parallel decision w/ State	B. Roberts		Yes	Change from not assigned to a 1				Move Decision to 1st quarter FY14 (Nov.)				
EXAMPLE Gallatin 5 Yr. Travel Plan Review										Move Review Complete to 1st quarter FY14				

Instructions: See examples above  
Please only add the Project Name and the changes that need to be made

Project Information							Action				
Project (organized alphabetically)	NEPA Type/Imp	Status	Team Ldr/Proj Contact	Unit	Funded in WP	PWP Priority	Actions, FY Qtrs. completed				
EXAMPLE Smokey Bear Hazard Tree Project	CE	Field data collection in FY13. Conduct scoping in October 2013.	D. Thornburgh	Ashland	N/A	N/A	Scoping proposed action completed in 1st Qtr of FY14	Analysis conducted in in 2nd&3rd Qtrs. of FY14	DM Appeal Period FY14		
EXAMPLE Smokey Bear Prescribed Burn Project	Imp	Outyear	D. Thornburgh/ J.Stockwell - Implementation	Beartooth	N/A	N/A		DM Appeal Period 3Qtr of FY13.		Conduct burning in November 2013.	

**Instructions:**

**NOTE: New Projects need to be approved y the LT before they are added to the priority project schedule**

An example of a NEPA type is provided in Row 3 and an Implementation example is provided in Row 4

Project - Name of Project

NEPA Type/Imp - Either project is a NEPA Type (CE, EA, EIS) or Implementation (Imp)

Status - Brief description of the status

Team Ldr/Proj Contact - The specialist that is in charge of the project

Unit - The District or Forest the project is located on

Funded in WP - Yes or No, this will change when it is added to workplan

**Project Priority - Priority number of the project ( 1, 2, or 3)**

In Action columns please indicate the actions, the FY, and quarters in which decision and analysis will be made